Original/Duplicate/Triplicate

P.W.G. 17 — 1st and final Bill

CONTRACT CERTIFICATE

Reference paras 158 & 170

SBZ No. 38/14-15

Division: Yelahanka | Sub division: Yelahanka New Town | Date: 30/4/14

Bills received No | Sub-divisional / Divisional / Head of account | Cash book vr No / Date

YNK-DBR No. 42
Date 30.4.14

Sheduled Docket No

Name of work(as per sanctioned estimate) :-

NAME OF WORK : Constructoin of community centre at Allalasandra in ward no 04

Work Code : 004-11-000012

Name of contractor and full address :- **Lokanatha reddy**

Reference to agreement No :- 493 | Estimated cost : 10.00 | W.O. No :493/13-14, dt:01/03/2014

Certified that the measurments were taken by me on 29/3/14 and recorded on pages 32 to 250 of measurment book No 1405 | 06 and the work is satisfactorily executed by the contractor.

N. Lokanatha Reddy

Signature of contractor

K.M. Hanumanthappa

Assistant Engineer

Certified that the measurments were taken by me on 29/3/14 and recorded correct.The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

29/4/14

Sub-divisional officer

II MEMORANDUM OF PAYMENT

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿ...
ಬ.ಬ.ಮಂ.ಪ. ಬೆಂಗಳೂರು-106

1) Total value of work done or supplies as per A/c within
2) Deduct amount to be held in reserve being-----percent Rs----------%---------
3) Balance---

4) Deduct payments

a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S D No----------Amount adjusted

b) Cost of payments/stores or other materials supplied now made recovery of Amount paid on this bill by cheque/cash

Total

5) Balance being unpaid value of work done held in reserve
6) Deduct cash of advance made on divisional/sub divisional cash book
7) Net amount due to or from contractor.

UN ADJUSTED ITEMS

8) Advance to contractor for materials to site(as detailed within)
9) Value of government materials supplied.

TOTAL AMOUNT UN-ADJUSTED

G.H. Ground	8,97,745/-
F.D.	22,500/-
S.D.	8,975/-
K.S.E.B.	21,000/-
L.W.	8,450/-
E.S.A.	2,000/-
Royalty	14,500/-
Tax deduction	1,79,549/-
Cheque	7,74,320/-
Bill Amount	8,97,745/-

Contractor's signatures

Received Rs———(in words)———

For use in the Executive Engineer's office

of payment as per memorandum (in final settlement of all demand)

Witness
1)
2)

Reciept Stamp

Audited & Admitted For Rs. 8,97,745/-

By Ch Rs: 7,74,320/-(In Words).....

.....And by Adjustment

For Rs. 1,23,425/-

Dated signature of contractor

paid by me cheque No dated

Cash Rs

Date | Initials of officer making payment

Account Student

Date

Exe Engineer
B.B.M.P. Bangalore
Executive Engineer

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
Sl No	**Description of item**	**Unit**	**No**	**L**	**B**	**D**	**Qty**	**Rate**	**Amount**
1	Dismantling mangalore types roof and stacking the material within a radious of 50 mtrs	Sqm			29.60	50.00	1480.00	29.60	1480.00
2	Dismantling burnt brick masonry in clay mortor / line mortor / cement mortor and stacking the bricks with in a radious of 50 mtrs and removing the debris to a distance upto 200 mtr	Sqm			61.20	125.00	7650.00	61.20	7650.00
3	Dismantling size stone masonry in clay mortor / line mortor / cement mortor and stacking the bricks with in a radious of 50 mtrs and removing the debris to a distance upto 200 mtr	Cum			5.51	135.00	743.85	5.51	743.85
4	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications specification. No. KBS 2.1 (a) / 2.3.1 (P.5/I.2.1 PW, P & IWTD -SR 2013-14)	Cum			20.00 20·25	130.00	2600.00 2632=50	20.00 20·25	2600.00 2632=50

5	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, **in hard soil** not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1 (b) / 2.3.5 (P.5/I.2.4 PW, P & IWTD -SR 2013-14)	Cum			40.00 49.76	230.00	9200.00 11,444.80	40.00 49.76	9200.00 11,444.80
6	KSRB 4-1.3: Providing and laying in position plain cement concrete of nominal mix 1:4:8 using 40mm and down size graded granite metal machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.12/I.4.3 PW, P & IWTD -SR 2013-14)	Cum			16.60 16.44	4220.00	70052.00 69376.80	16.60 16.44	70052.00 69376.80
7	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (P.25/I.5.6 PW, P & IWTD-SR 2013-14)	Cum			14.99	3500.00	52465.00	14.99	52465.00

8	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (P.26/I.5.9 PW, P & IWTD -SR 2013-14))	Cum			10.07 9.45	4250.00	42797.50 40,287.50	10.07 9.45	42797.50 40,287.50
9	KSRB 15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.122/I.15.3 PW, P & IWTD -SR 2013-14)	Sqm			35.21 30.71	90.00	3168.90 2769.30	35.21 30.71	3168.90 2769.30
10	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. specification. No. KBS 2.9 (P.6/I.2.10 PW, P & IWTD -SR 2013-14)	Cum			49.76	110.00	5473.60	49.76	5473.60

11	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of nominal mix 1:1.5:3 with 20mm and down size graded granite metal, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1, 4.6 (P.13/I.4.11 PW, P & IWTD -SR 2013-14)	Cum			20.06	5700.00	114342.00	20.06	114342.00
12	KSRB 4-1.6 : Providing and laying in position plain cement concrete of nominal mix 1:2:4 using 20mm and down size graded granite metal, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.12/I.4.6 PW, P & IWTD -SR 2013-14)	Cum			11.18	4800.00	53664.00	11.18	53664.00
13	KSRB 4-4.3 : Extra for use of water proofing compound in Cement concrete of mix 1:2:4, at one kg of compound per bag of cement. Specification No. KBS (P.16/I.4.26 PW, P & IWTD -SR 2013-14)	Cum			2.35	170.00	399.50	2.35	399.50

14	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.16/I.4.28 PW, P & IWTD -SR 2013-14)	Sqm			14.40	230.00	3312.00	14.40	3312.00
15	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2 (P.17/I.4.32 PW, P & IWTD -SR 2013-14)	Sqm			49.92 46.92	350.00	17472.00 16,380.00	49.92 46.80	17472.00 16,380.00
16	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.17/I.4.34 PW, P & IWTD -SR 2013-14)	Sqm			45.22 42.40	250.00	11305.00 10,600.00	45.22 42.40	11305.00 10,600.00
17	KSRB 4-6.2. Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.16/I.4.29 PW, P & IWTD -SR 2013-14)	Sqm			36.42 32.24	300.00	10926.00 9672.00	36.42 32.24	10926.00 9672.00

	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of nominal mix 1:1.5:3 with 12mm and down size graded granite metal, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Specification No. KBS 4.1, 4.6 (P.13/I.4.19 PW, P & IWTD -SR	Sqm			2.30 1.98	420.00	966.00 831.60	2.30 1.98	966.00 831.60
19	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2 (P.17/I.4.37 PW, P & IWTD -SR 2013-14)	Sqm			2.30	260.00	598.00	2.30	598.00
20	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (P.19/I.4.46 PW, P & IWTD -SR 2013-14)	Qtl			16.97 16.91	7550.00	128123.50 1,27,670.50	16.97 16.91	128123.50 1,27,670.50
21	KSRB 5-14: Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. (P.27/I.5.27 PW, P & IWTD -SR 2013-14)	Sqm			151.90 151.82	940.00	142786.00 1,42,710.80	151.90 151.82	142786.00 1,42,710.80

Supplying and fixing pressed steel door frames size 125 x 65 mm manufactured from 1.25 mm thick carbon steel or imported steel strips with mitred joints of 900 for door openings and shutters made out of seasoned Honne wood, styles of 30 mm thick with lock rail of 160 mm width, top and side of 100 mm width and bottom rails of 250 mm width and panel filling with 12 mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant guaranteed against shrinkage, war page and such other defects for a period of 3 years. This shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting with enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc. complete. The Hollow portion	Sqm			2.52	3800.00	9576.00	2.52	9576.00

	Providing and fixing cold rolled [illegible] steel windows of IS [illegible] made out of 0.6mm thick deep drawing quality galvanished on both sides [illegible]gms/sq.mtr. Primer coat upto [illegible]microns with thermosetting epoxy resin and finish painted with a polyester based paint 20microns thick. The size of profiles in approximately 46x52mm for external formes, 46x46mm section for shutters, 46x70mm section for centre mullion/transom and 18x31mm section is for fixing glasses. The section should be cut to length joint mitred and assembling by means of corner brackets made out of cold rolled cold annealed strips of 1.2mm thick duly galvanised and fixed with nickle plated self taping screws. The shutters are provided with approved quality of fixtures like handles made out of zamac alloy die cast and powder coated, receiver made out of glass filled nylone and hinges made out of CRCA powder coated.					1.08	4100.00	4428.00	1.08	4428.00
24	KSRB 15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (P.123/I.15.21 PW, P & IWTD -SR 2013-14)	Sqm				29.70	170.00	5049.00	29.70	5049.00
25	KSRB 15-3.7 : Providing 18mm thick cement plastering single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (P.97-122/I.15.15 PW, P & IWTD -SR 2013-14)	Sqm				68.52	210.00	14389.20	68.52	14389.20

26	KSRB 15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (P.123/I.15.18 PW, P & IWTD - SR 2013-14)	Sqm			273.62	225.00	61564.50	273.62	61564.50
27	KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. (P.124/I.15.33 PW, P & IWTD - SR 2013-14)	Sqm			98.22	25.00	2455.50	98.22	2455.50
28	Providing and laying flooring using prepolished, water cut / gang saw 19mm thick using grey granite laid over existing floor in CM 1:4 at 20mm thick (average) and pointed with white / grey pigment etc., complete (P.117/I.14.47.1 PW, P & IWTD - SR 2013-14)	Sqm			36.15	2070.00	74830.50	36.15	74830.50
29	KSRB 15-15.1: Providing and applying painting in two coats with plastic emulsion paint with primer of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer (P.126/I.15.51.2 PW, P & IWTD -SR 2013-14)	Sqm			98.22	70.00	6875.40	98.22	6875.40
30	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint with primer of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer (P.127/I.15.53.2 PW, P & IWTD - SR 2013-14)	Sqm			273.62	80.00	21889.60	273.62	21889.60

	KSRB 8.5-5 : Providing and fixing on wall surface 2.5 kg / sq.cm [illegible] E rain down water pipes 90 mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, curing complete as per specifications. (P.52/I.8.16 PW, P & IWTD -SR 2013-14)	Mtr			6.00	425.00	2550.00	6.00	2550.00
32	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12	Kgs			100.80 17-01	110.00	11088.00 17-01 1.87L-10	100.80 17-01	11088.00 1.87L-10
	Electrification Facilities						0.00	0.00	0.00
33	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of the wires shall be terminated with sufficient loose legnth in a wood/PVC round block, complete for each outlet. (P.4/I.8.I.C) Electrical SR	No.					0.00	0.00	0.00
	b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch				1.00	200.00	200.00	1.00	200.00
	c) Long point above 6Mtr upto 10Mtr from tapping point to out let via switch				1.00	380.00	380.00	1.00	380.00

	Supplying 5A flush /projected socket and a 6 amps flush/projected type SP switch either surface mounting in a gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required. (P.6/I.12a) Electrical SR - 2013-14	No			2.00	100.00	200.00	2.00	200.00
34	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, necessary masonry patch work complete. (P.4/I.6) Electrical SR - 2013-14	Each					0.00	0.00	0.00
	a) 4"x4"x3"				1.00	50.00	50.00	1.00	50.00
	b) 12"x12"x3"				1.00	105.00	105.00	1.00	105.00
	c) 10"x7"x3"				2.00	80.00	160.00	2.00	160.00
35	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches regulated etc.., and fixing on existing wooden or metal box using N.F. screws.., (P.10/I.22) Electrical SR - 2013-14	Sq. cmt			3000.00	0.30	900.00	3000.00	900.00
36	Extra for groove cutting, plastering and colour washing for embedding PVC conduit/GI pipe and plastering finishing the wall upto wall surface complete upto 50mm conduit in brick in wall (P.3/I.7a) Electrical SR - 2013-14	Rmtr			20.00	16.00	320.00	20.00	320.00
37	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit..... The pit should be filled with equal proportion of salt and charcoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc. is to be established through GI wire of size as per IS1 specification 7.3.3 of IS 732 using 12 mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 122 mm dia. (P.68/I.2) Electrical SR - 2013-14.	Each			1.00	3100.00	3100.00	1.00	3100.00

	Supplying and fixing of porcelain [illegible] channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc complete (P.32/I.3a) Electrical SR - 2013-14.	Each			4.00	60.00	240.00	4.00	240.00
	Supplying 20mm dia 2mm thick heavy guage PVC conduit pipe with suitable size bends, metal junction boxes, adhesive paste etc and running before concreting the slabs. The conduit should be tied to the reinforcement roads by using binding wire and unused ways of junction boxes and pipe ends should be covered using PVC and enclosures and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. (P.2/I.2a) Electrical SR - 2013-14	Rmtr			20.00	35.00	700.00	20.00	700.00
40	Supplying and fixing PBBC brass/Bakelite straight or slant batten holder and wiring, within 60W/230 Volts lamps. (P.13/I.12a) Electrical SR - 2013-14.	No.			1.00	65.00	65.00	1.00	65.00
41	Supply patty type fluorescent tube light fitting of 4 feet 40 watts fluorescent tube of 230 volts made of M.S. sheet and stove enameled with heavy duty polyfill aluminum choke, starter, locking type brass contact holders mounted on foldable type sheet base fully wired.for use on 230 volts AC supply including 1 Nos 4'-36/40 watts fluorecent tube A Group (P.16/I.2a) Electrical SR - 2013-14	No			5.00	410.00	2050.00	5.00	2050.00
42	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A Group materials 1.50 Sqmm materials (P.9/I.20Ib) Electrical SR - 2013-14	Rmtr			60.00	20.00	1200.00	60.00	1200.00

	Supplying and running of GI / conductor for grounding along with other wires of CTS or conduit system of wiring) using if necessary suitable size clamps bolts nuts and washers etc. (P.68/I.3Ic) Electrical SR - 2013-14 c) 40X6mm	Rmtr			6.00	230.00	1380.00	6.00	1380.00
44	Supplying and fixing miniature circuit breakers/Isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required (P.36/I.12Ba) Electrical SR - 2013-14	No			1.00	380.00	380.00	1.00	380.00
45	Supplying capacitor type ceiling fan complete with down rod blades, shakle, regulator canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system and as per technical data approved (Almanord, Unique ISI, Anchor, Crompton, Khaitan, Bajaj, Usha, Johnson make) (P.23/I.23IIa) Electrical SR - 2013-14	Nos			2.00	1950.00	3900.00	2.00	3900.00
46	Fixing a ceiling fan of all capacities and all types to the existing S hook with fan regulator to the existing board together with supplying and fixing a 5 ampers ceiling rose, necessary length of 23/0.0076 inch PVC insulated twin twisted copper wire and wiring completely. (P.29/I.8) Electrical SR - 2013-14	Nos			4.00	120.00	480.00	4.00	480.00
47	Supplying and fixing 32mm dia class A GI pipe bracket upto 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluoroscent tube street light fitting of all capacities to GI or CI or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. (P.28/I.12b) Electrical SR-2013-14	Nos			2.00	690.00	1380.00	2.00	1380.00

Digging of trench of 0.6m deep x 0.6m wide refilling the trench to the required ground level and consolidating etc., complete. In Hard Soil (P.70/I.6b) Electrical SR - 2013-14	Rmtr			20.00	60.00	1200.00	20.00	1200.00
				TOTAL		912610.55		912610.55

AE
Ward no:04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64.